

84-0144, 7/12/85-1/4

ROUTING AND RECORD SHEET

SUBJECT: (Optional)

Configuration Management

DD/A REGISTRATION

83-0144/5

FROM:

C/O&MB/HOME/OL
1J45 Hqs.

EXTENSION

NO.

OL 85-10002

DATE

9 January 1985

TO: (Officer designation, room number, and building)

DATE

RECEIVED

FORWARDED

OFFICER'S INITIALS

COMMENTS (Number each comment to show from whom to whom. Draw a line across column after each comment.)

1. C/HOME/OL
3E14 Hqs.

2.

3. DL
2B07 Page

4.

5. DDA
7D18 Hqs.

6.

EXDIR

7.

ER
7E12 Hqs.

8.

9. DDCI
7E12 Hqs.

10.

11.

12.

13.

14.

EO/OOA

21 FEB 1985

15.

AOOA
O/DDA/OL/HOME

4 MAR 1985

4 MAR 1985

6 2 9

ER autoper

45-3

I think it is necessary that we formalize this since I doubt that other DDs will want to take the time to serve. With the new building on the horizon and GSA out of this building we should try to bring them under Configuration Control. We in DA can't do it by ourselves.

John - This needs to be done. Record signature

31 Jan 1985

7 JAN 1985

DDI
25 JAN 1985

25 January 1985

MEMORANDUM FOR: Executive Director

FROM: Deputy Director of Central Intelligence

SUBJECT: Configuration Management

REFERENCE: Memo for DDCI frm DDA, dtd 18 Dec. 84, Same Subject

1. The referenced memorandum (Attachment A) contains a proposal to place the Headquarters facility under a form of configuration management. This proposal has been approved and I have directed that it be implemented in accordance with the proposal and its attached draft Headquarters Regulation. Accordingly, you are hereby appointed Chairman, Headquarters Management Group (HMG).

2. Attachment B is a copy of the Configuration Management Plan. This plan provides a detailed outline of the scope of the program, as well as the functions and responsibilities of the HMG. The Executive Committee will be briefed on the details of the program at the first opportunity.

3. Successful implementation of a program of this nature will not occur overnight and will require cooperation and education. However, there are a variety of critical issues affecting the facility, its current and future support systems, as well as space allocation which must be resolved. The discipline imposed by configuration management will support the coordinated resolution of these issues. I look to the HMG to play a central role in this process.

STAT
STAT

[Redacted Signature]
John N. McMahon

Attachments:

- A. Reference
- B. Configuration Management Plan

OL-10002-85

18 DEC 1984

MEMORANDUM FOR: Deputy Director of Central Intelligence

VIA: Executive Director

FROM: Harry E. Fitzwater
Deputy Director for Administration

SUBJECT: Configuration Management

1. The forthcoming consolidation of the Agency's Washington metropolitan area personnel and technical assets at Langley has highlighted the need for a controlled means to manage the facility housing those assets. The problem has been studied and a plan has been developed to place the facility, its electrical and mechanical systems, data and communications grids and centers, as well as space allocation under a form of formal configuration management. The Executive Committee will be briefed on the details of this program in the near future.

2. As proposed, configuration management will function in a manner similar to that adopted by the Directorate of Science and Technology and used elsewhere in the government and in the private sector. Critical systems will be identified and placed under control. Changes affecting those systems will be subject to a review and approval process. A configuration management secretariat established within the Office of Logistics will be responsible for administration, and one of two boards will approve changes prior to implementation.

3. Attached is a draft regulation implementing this program. The regulation describes the boards, their membership, and responsibilities. The regulation also lists the systems to be placed under configuration management.

4. Additional resource requirements will be modest and essentially involve realignment and centralizing existing efforts. Some contract support may be needed during the initial implementation period.

5. Unless otherwise directed, we are prepared to initiate this program shortly after the first of the year.

OL-10283-84

SUBJECT: Configuration Management

Implementation will be in phases as systems are brought under control. Full implementation is anticipated by December 1985.

STAT


Harry E. Fitzwater

Attachment

cc: D/OC
D/OCP

Page Denied

Next 1 Page(s) In Document Denied

Headquarters

CONFIGURATION MANAGEMENT PLAN (CM PLAN)



September 30, 1984

HEADQUARTERS
CONFIGURATION MANAGEMENT PLAN
30 September 1984

TABLE OF CONTENTS

<u>PARA.</u>	<u>TITLE</u>	<u>PAGE</u>
1.0	Introduction	5
1.1	Purpose	5
1.2	Scope	5
2.0	Applicable Documents and Acronyms	7
2.1	Documents	7
2.2	Acronyms	7
3.0	Headquarters Organization and Responsibilities	8
3.1	Headquarters Management Group (HMG)	8
3.1.1	HMG Membership	8
3.1.2	HMG Responsibilities	8
3.2	Facilities Management Group (FMG)	9
3.2.1	FMG Membership	9
3.2.2	FMG Responsibilities	9
3.3	Element Chiefs	9
3.4	Configuration Management Secretariat (CMS)	9
4.0	Baseline Control	11
4.1	Baseline Definition	11
4.2	Baseline Management	11
4.3	Baseline Change	11
4.3.1	Request For Change to the Headquarters Facility	12
4.3.2	Facility Related Documents	12
4.3.3	Facility Related Documents Change Procedure	13
4.3.3.1	Originator of the Facility Change	13
4.3.3.2	Headquarters Operations Maintenance Engineering Division (HOME)	13
4.3.3.3	FMG Review and Approval of Facility Changes	13
4.4	Baseline Criteria	16
4.4.1	HMG Control	16
4.4.2	FMG Control	16
4.4.3	Element Control	17
4.5	Approved Baseline	17
5.0	Priority System	21
5.1	Priority System Usage	21
5.2	Priority Levels	21

TABLE OF CONTENTS (Cont'd)

<u>PARA.</u>	<u>TITLE</u>	<u>PAGE</u>
6.0	Change Request System	22
6.1	Overview	22
6.2	Processing	22
6.3	Priority Processing	22
6.4	Documentation	23
6.5	Levels of Detail	24
7.0	Status Accounting	25
7.1	Status Accounting Tasks	25
7.2	Status Accounting Reports	25
8.0	Configuration Management Audits	27

LIST OF TABLES

<u>NO.</u>	<u>TITLE</u>	<u>PAGE</u>
1	HMG Configuration Control Baseline	18
2	FMG Configuration Control Baseline	19
3	Element Configuration Control Baseline	20
4	Status Report Requirements	26

LIST OF FIGURES

<u>NO.</u>	<u>TITLE</u>	<u>PAGE</u>
1	Headquarters CM Control Structure	6
2	Headquarters Facility Renovation Procedure	14

SECTION 1

1.0 INTRODUCTION

1.1 PURPOSE

The purpose of this configuration management plan is to define policy and procedures regarding configuration management activities at the Headquarters Facility. It describes the organizations and functions which are responsible for configuration management, the documentation which describes the items under control, and the processes to control changes to that documentation.

1.2 SCOPE

This plan establishes the configuration management requirements for documenting and controlling changes to headquarters facilities in order to ensure proper (a) identification and documentation of the functional and physical characteristics, (b) control of changes to those characteristics, and (c) recording and reporting approved changes and the status of their implementation.

Control of the configuration management process requires a management structure with sufficient authority and responsibility to ensure compliance. The plan, therefore, delineates the management structures and positions which will be involved in various configuration management tasks. These include configuration management boards, an evaluation/integration function, board secretariat, element chiefs, and other headquarters personnel. The plan also includes a priority system to aid in the management of the CM process.

The requirements cited herein are approved by the Headquarters Management Group (HMG) and supplemented through implementing instructions as required.




Figure 1. HEADQUARTERS CONFIGURATION MANAGEMENT CONTROL STRUCTURE

SECTION 2

2.0 APPLICABLE DOCUMENTS AND ACRONYMS

2.1 DOCUMENTS

The following documents are guidelines for this plan and are applicable only to the extent cited. In the event of a conflict between this plan and the referenced documents, this plan will apply.

- Headquarters Configuration Management Secretariat (CMS) Instruction
- Headquarters Project Control Plan
- Headquarters Facility Modification Plan (FMP) Instruction
- Headquarters Request for Change (RFC) Preparation and Processing Instruction
- Headquarters Facility Planning Staff (FPS) Organization and Operations Plan
- Headquarters Controlled Document Preparation Instruction

2.2 ACRONYMS

- A&E - Architectural & Engineering
- CM - Configuration Management
- CMBD - Configuration Management Board Directive
- CMS - Configuration Management Secretariat
- E - Emergency
- FBD - Facility Baseline Document
- FMG - Facilities Management Group
- FMP - Facility Modification Plan
- FRD - Facility Requirements Document
- HBD - Headquarters Board Directive
- HMG - Headquarters Management Group
- HOME - Headquarters Operations, Maintenance and Engineering Division
- ICD - Interface Control Document
- IDR - Interface Drawing Requirement
- LAN - Local Area Network
- R - Routine
- RFC - Request for Change
- U - Urgent

SECTION 3

3.0 HEADQUARTERS ORGANIZATION AND RESPONSIBILITIES

The structure which is responsible for configuration management, project control, and document management is depicted in Figure 1. The responsibilities of the configuration management organizations are shown below.

3.1 HEADQUARTERS MANAGEMENT GROUP (HMG)

3.1.1 HMG MEMBERSHIP

The HMG members are as follows: TBD

Chairman: TBD

Vice-Chairman: TBD

Members: TBD

Other individuals may be requested to attend board meetings as consultants to the board at the direction of the chairman. In the absence of the Chairman, the vice-chairman will serve as Acting Chairman, per the Chairman's instructions.

3.1.2 HMG RESPONSIBILITIES

The HMG has ultimate responsibility to control all headquarters facility items under control of the configuration management system identified in tables 1-3 of this plan. To the extent shown below, this authority has been delegated to the Facilities Management Group (FMG), and the Element Chiefs. The HMG will review and provide direction on proposed changes (RFCs) to the documents under their control as specified in Section 4. Each board member will assist in this effort by providing advice and recommendations regarding each change. The Chairman of the HMG has approval authority for these proposals. Any action taken by any other configuration control board may be appealed to the HMG.

3.2 FACILITIES MANAGEMENT GROUP (FMG)

3.2.1 FMG MEMBERSHIP

The FMG members are as follows:

Chairman	Chief, Headquarters Operations, Maintenance and Engineering Div. (HOME)
Vice-Chairman	Deputy, HOME
Members	Chief, Engineering and Construction Chief, Operations and Maintenance Representatives from Commo, ODP, Security and Safety

Other individuals may be requested to attend board meetings as consultants to the board at the direction of the chairman. In the absence of the Chairman, the Vice Chairman will preside at FMG meetings.

3.2.2 FMG RESPONSIBILITIES

The FMG, per HMG delegation, has the configuration management responsibility for all headquarters items which meet the appropriate criteria specified in Section 4. Final disposition for all FMG actions will be made by the presiding Chairman based on the advice of the board members. Each board member will assist by providing recommendations regarding each item reviewed.

3.3 ELEMENT CHIEFS* (TBD)

Each Element Chief, per HMG delegation, has configuration control responsibility for those items which meet the appropriate criteria specified in Section 4. In addition, each Element Chief, through concurrence signature, controls the submittal of RFCs to the FMG and HMG. Change implementation authority for controlled configuration items ultimately resides with the appropriate Element Chief, although this authority may be delegated. Element Chiefs shall, as appropriate, provide to CMS technical support to assist in evaluating proposed changes to configuration controlled documentation.

3.4 CONFIGURATION MANAGEMENT SECRETARIAT (CMS)

The CMS is responsible for providing administrative support to the HMG, FMG and, as required, Element Chiefs in matters pertaining to configuration, documentation, or project management. This includes the preparation of meeting agendas, minutes, and schedules; the issuance of the necessary implementing Headquarters Instructions, the maintenance of status records; the issuance of status reports; the monitoring of RFC-related activities; the maintenance of specified controlled documents; and the maintenance of the Headquarters Master Schedule, appropriate project schedules, and the associated milestone reporting system.

*The term "element" can be replaced with a more definitive one after a decision is made concerning the composition of the HMG.

The CMS is responsible for supporting the HMG, FMG and Element Chiefs in all matters pertaining to the integration of proposed changes into the current Headquarters Configuration Management Baseline. In addition, CMS will act as the technical arm of HMG and FMG by: (1) assessing each change requiring approval to ensure the facility integration of the change; (2) reviewing all implemented RFCs and directing closure, when appropriate; and (3) when provided, reviewing non-Headquarters RFCs so that advice can be given regarding the potential impact on Headquarters operations.

SECTION 4

4.0 BASELINE CONTROL

4.1 BASELINE DEFINITION

The Headquarters Configuration Management Baseline consists of a set of technical documentation (e.g., specifications, drawings, plans, and manuals) which define Headquarters's current operational capability and specified documents which describe new or changed capabilities under development. Since the in-place hardware and facility items reflect the implementation of the technical documentation they are, by extension, included in configuration control.

4.2 BASELINE MANAGEMENT

Within the broad context of baseline management, four primary tasks need to be accomplished. These tasks include (1) overall direction and review/approval cycle, (2) initial documentation preparation, (3) custodianship (i.e., document maintenance), and (4) document status accounting.

Initial documentation preparation, whether a complete document or change pages will normally be accomplished by the individual or component submitting the change (via an RFC). After board approval, the preparation and distribution of the change package will be accomplished by the custodian of the document. The last task, document status accounting, will be accomplished using inputs from all custodians. As required, CMS will establish standardized formats and appropriate numbering systems for all documents under HMG or FMG control.

4.3 BASELINE CHANGE

Direction to change the contents of a baseline document is given by the approval of a proposed RFC. The change request identifies the need for change and very often the actual changes are included as part of the RFC package. When advised that a change is approved, CMS will prepare the updated pages and the change package in accordance with the appropriate directive. Cosmetic and administrative documentation changes do not require control authority approval but will be included by CMS in the next change package.

4.3.1 REQUEST FOR CHANGE TO THE HEADQUARTERS FACILITY

Requests for Change (RFCs) to Headquarters Facility will be processed as outlined in this document and Headquarters Request for Change (RFC) Instruction.

4.3.2 FACILITY RELATED DOCUMENTS

Change descriptions for installations affecting the facility will be described in a hierarchy of documents. As the data from each document is captured in the next higher document, the lower document may be rescinded. The key documents and their relationships are described below.

(1) Interface Drawing Requirement Package (IDR) -

The IDR consists of the initial set of instructions regarding a proposed change to the facility. The IDR should provide sufficient information to describe fully the requirements of the requestor and allow coordination of the proposed change with other support components, as appropriate.

(2) Facility Modification Plan (FMP) -

The FMP is an FMG-controlled document which establishes the "build-to" change to the existing configuration. It uses the information contained in the IDR as a basis and serves to document all information required to complete the installation. Once the installation has been completed, the FMP is rescinded by an RFC which also transfers the final "as-built" data to the Facility Baseline Document.

(3) Facility Baseline Document (FBD) -

The FBD is an FMG-controlled document which is the top level baseline document describing all physical aspects of the facility along with certain major systems considered critical to operations. Updates to it are made via a revised RFC prepared by the Headquarters Operations Maintenance and Engineering Division (HOME) after the changes to the facility have been made; therefore, it is considered an "as-built" baseline.

(4) Facility Requirements Document (FRD)

The FRD is a FMG controlled document which is the top level requirements document describing the facility requirements for the existing and new addition to the facility. Changes to the FRD are made via an RFC submitted to the FMG.

4.3.3 FACILITY RELATED DOCUMENTS CHANGE PROCEDURE

Requests for changes to the facility which impact controlled documentation are initiated by the preparation of an Interface Drawing Requirements Package (IDR) and/or a Request for Change (RFC). The responsibilities and steps for processing the facilities changes are described below and illustrated in Figure 2.

4.3.3.1 Originator of the Facility Change

The originator/requestor of a change to the facility is responsible for contacting CMS to coordinate the preparation of the necessary documentation to describe the change requirements and for the preparation of other documentation as described in this section and indicated in Figure 2.

4.3.3.2 Headquarters Operations Maintenance and Engineering Division (HOME)

The Headquarters Operations Maintenance and Engineering Division is responsible to coordinate all requests for changes to the current building, to the new building and for the preparation of Facility Modification Plans (FMPs). Space allocations, building modifications, renovations, relocation of conduits, and changes regarding utilities will be reviewed by the Configuration Management Secretariat (CMS) of HOME prior to either HMG or FMG approval or the entering into contractual agreements. CMS will determine through an initial review if either the Facilities Requirements Document (FRD), Facilities Baseline Document (FBD), or an existing FMP is impacted by the request for a facility change. Additionally, CMS will determine if an FMP is required by using the criteria for an FMP as established in the headquarters instruction concerning FMPs.

After review, coordination, and evaluation by CMS, requests will be forwarded to the appropriate configuration management board. If the FRD, FBD, or an existing FMP is not impacted and there is no requirement for a new FMP, HOME will prepare the necessary plans, conduct architectural and engineering studies if necessary, and contract for construction.

4.3.3.3 FMG Review and Approval of Facility Changes

A proposed facility change (and the IDR) that impacts the Facility Requirements Document (FRD) must be submitted via an RFC (prepared by the originator) to the FMG for review and approval. Upon FMG approval, the FMP is placed under FMG control and HOME may proceed with the A&E and construction phases. Changes made to the FMP during A&E or construction phases must be submitted to the FMG for approval. Upon completion of construction, HOME will prepare an RFC to rescind the FMP and provide updating redlines to the Facility Baseline Document.




Figure 2. Headquarters Facility Renovation Procedure

When a proposed facility change and IDR does not impact the FRD but does require an FMP, HOME will prepare FMP and the RFC for submittal to the FMG for approval. Upon FMG approval, the FMP is placed under FMG control and HOME may proceed with the A&E and construction phases as described in the above paragraph.

A proposed facility change that does not require an FMP but does impact the Facility Baseline Document (FBD) must be submitted via RFC, with redlines to the FBD, for FMG approval. Upon approval, HOME can proceed with A&E and construction phases. Modifications made to the approved changes during A&E or construction phases must be submitted by HOME to the FMG for approval. After completion of construction, HOME will prepare an RFC which will provide final redlines to the FBD if previously submitted redlines have been modified.

4.4 BASELINE CRITERIA

The following criteria will be used to determine the proper level of control whenever a candidate document, or its related configuration item, is being considered for configuration management control.

4.4.1 HMG CONTROL

- (1) Headquarters Configuration Management Plan.
- (2) Headquarters Master Schedule.
- (3) Headquarters Project Control Plan
- (4) Headquarters Allocation of Space Document
- (5) Other items as specified by HMG.

4.4.2 FMG CONTROL

- (1) Technical documentation describing in-place capabilities, interfaces, and procedures (Headquarters Baseline).
- (2) Formal documentation used to verify added/changed capabilities.
- (3) Intra-Headquarters Interface Control Documents (ICDs) and technical interface documentation.
- (4) Modifications to the facility structure, excluding changes to the interior walls within a component's area which do not form a part of the building structure or a part of a vault wall.
- (5) The installation and/or the component allocation of technical equipment in the facility. For the purpose of this plan, the following types of equipment are considered technical equipment:
 - a. Computer centers
 - b. Communications hardware
 - c. Wang office equipment
 - d. Secure voice system
 - e. Non-secure phone network
 - f. Fire/security system
 - g. Operations critical areas
 - h. Screen rooms
 - i. Laboratories/clean rooms
 - j. Other items as specified by the FMG.

7
(6) Modifications to the facility electrical or mechanical systems required to support the technical equipment itemized in paragraph (5) above.

(7) The entirety of a data grid system including the Main Distribution Frame down to and including wall boxes (Data Drops).

4.4.3 ELEMENT CONTROL

Any item not specifically mentioned above, such as:

(1) Intra-element documentation/procedures.

(2) Changes to and relocation of technical equipment providing that it can be accomplished without affecting the existing electrical or mechanical systems.

(3) Test procedures/reports documentation.

4.5 APPROVED BASELINE

Tables 1, 2, and 3 itemize the documents which are currently under HMG, FMG, or element control, respectively. Each table shows the item's title/name, its control number, and the Headquarters organization having custodial (maintenance) responsibility for the item. As new items are approved for configuration management control, via RFCs approved by the change control authority, they will be added by CMS to the appropriate table.

TABLE 1HMG CONFIGURATION CONTROL BASELINE

<u>Title</u>	<u>Doc. No.</u>	<u>Custodian</u>
Headquarters Configuration Management Plan	(TBD)	CMS
Headquarters Master Schedule	(TBD)	CMS
Headquarters Project Control Plan	(TBD)	CMS
Headquarters Allocation of Space Drawings	(TBD)	CMS

TABLE 2FMG CONFIGURATION CONTROL BASELINE

<u>Title</u>	<u>Doc. No.</u>	<u>Custodian</u>
<u>REQUIREMENTS</u>		
New Building Requirements Document	(TBD)	CMS
<u>BASELINE DOCUMENTS</u>		
Facility Baseline Document	(TBD)	CMS
Operations Critical Areas	(TBD)	CMS
Vaulted Areas	(TBD)	CMS
Computer Center/s	(TBD)	CMS
<u>TECHNICAL EQUIPMENT</u>		
Secure Voice Net	(TBD)	CMS
Data Grid	(TBD)	CMS
Non-Secure Phone System	(TBD)	CMS
Fire/Security System	(TBD)	CMS
Screen Rooms	(TBD)	CMS
<u>WORD PROCESSING EQUIPMENT</u>		
Wang Office Equipment	(TBD)	CMS
<u>TEST DOCUMENTS</u>		
<u>INTERFACE DOCUMENTS</u>		
<u>FACILITY MODIFICATION PLANS</u>		

TABLE 3

ELEMENT CONFIGURATION CONTROL BASELINE

<u>Title</u>	<u>Doc. No.</u>	<u>Custodian</u>
(TBD)	(TBD)	(TBD)

SECTION 5

5.0 PRIORITY SYSTEM

5.1 PRIORITY SYSTEM USAGE

In order to assist in effectively applying the limited resources available to accomplish the most important configuration management tasks first, a priority system has been established. This system defines criteria which will be used in evaluating each operational configuration management item (i.e., RFC) submitted. Based on the assigned priority, due dates will be assigned to each item for completing the necessary actions/tasks.

5.2 PRIORITY LEVELS

The three priorities to be used are Emergency, Urgent, and Routine. The emergency priority will be assigned when the item involves the possible compromise of national security, hazardous conditions, or failure of headquarters to accomplish a primary function. The urgent priority will be assigned when the item involves mission effectiveness, potentially hazardous conditions, significant contractual requirements, serious schedule slippage, significant increased costs, or when time is of the essence to achieve net life cycle savings in excess of one hundred thousand dollars. The routine priority will be assigned when neither of the other two priorities are applicable.

SECTION 6

6.0 CHANGE REQUEST SYSTEM

6.1 OVERVIEW

The change request system is designed to provide a systematic process for the evaluation, coordination, and disposition of all proposed changes to the established baselines and their associated configuration items. The system requires standardized forms to clearly and concisely document the proposed changes, an administrative procedure to ensure the orderly consideration of proposed changes, and responsible control authorities to provide direction regarding each proposed change.

6.2 PROCESSING

In general the process in making a change to a configuration management controlled document is as follows:

- a. An initiator identifies a need for change, determines its priority, and documents the change on a Request for Change (RFC) form using a checklist provided by CMS.
- b. The element Chief reviews the proposed change and, depending on the level of control of any controlled documents affected, either approves it for implementation or authorizes submittal to the appropriate control board, via CMS.
- c. CMS logs and, if a board approval is required, conducts Technical Evaluation Meetings (TEMs), provides an integration evaluation, and forwards the RFC and its evaluation to the appropriate control board.
- d. HMG or FMG, as appropriate, reviews and provides final direction.
- e. Change Implementor(s) performs the assigned action(s).
- f. CMS provides tracking, status accounting, reporting, and closure activities.

6.3 PRIORITY PROCESSING

The timelines in processing an RFC shall be assigned based on the priority. Unless circumstances dictate otherwise, the following guidelines will be used in assigning due dates for RFC actions:

<u>PRIORITY</u>	<u>DUE DATE</u>
Emergency (E)	Review by each higher level of control within 24 hours of logging in by CMS.
Urgent (U)	Review by each higher level of control within seven (7) days.
Routine (R)	Review as part of the normal administrative flow which maximizes cost effectiveness within program constraints.

In order to expedite critical RFCs requiring board direction, the following short approval cycle options may be exercised at the discretion of the final approval authority (the Board Chairman):

- a. Call a special ad hoc meeting(s).
- b. Waiver of lower level review/concurrence (approved by board chairman alone).
- c. Direct CMS to walk the RFC around to each board member for review/signature.

6.4 DOCUMENTATION

CMS will establish a unique numbering system for all change forms. Board review decisions will be recorded on a separate form, the Configuration Management Board Directive (CMBD), will serve as authorization documentation. Each change request will be documented on a form designed by CMS. As a minimum, the Request for Change (RFC) forms shall contain:

- a. Title
- b. Originator identification
- c. Priority
- d. Type of change (i.e., permanent or temporary)
- e. Recommended implementation date
- f. Need for change
- g. Description of change
- h. Consequences if not implemented and alternatives
- i. Portion of the facility affected
- j. Cost/Schedule estimates
- k. Red-lined changes to controlled documents affected (if appropriate and available).

6.5 LEVELS OF DETAIL

The level of detail contained in an RFC will vary according to the complexity of the change and the expertise of the individual completing the form. The individual preparing the form is responsible for coordinating each change and obtaining the necessary information, if available. As part of the implementing instruction, CMS will prepare and maintain a checklist which itemizes, in detail, all factors to be considered when preparing an RFC.

When the detail provided in the initial RFC is insufficient to direct implementation actions, additional iterations may be required by the approval authority. In such cases, the additional detail will be documented as a revision RFC.

SECTION 7

7.0 STATUS ACCOUNTING

7.1 STATUS ACCOUNTING TASKS

In order to assist all personnel involved in configuration management at Headquarters, CMS will maintain status records with sufficient detail so that the history of each uniquely controlled form and document is available. A summary of these records will be issued on a periodic basis so that key information is immediately available to interested personnel. In addition, custodians will maintain records and issue periodic reports for all hardware, software and facility items under their control.

7.2 STATUS ACCOUNTING REPORTS

Table 4 defines items for which records shall be maintained, the information which shall be reported, the periodicity of the reports, and a generalized distribution list.

TABLE 4

STATUS REPORT REQUIREMENTS

<u>ITEM</u>	<u>MINIMUM REPORTABLE DATA</u>	<u>MINIMUM ISSUANCE</u>	<u>ROUTINE DISTRIBUTION</u>
RFC	Number, Title Originator, Status, Status Date, Actionee, Due Date	Twice monthly	Determined by CMS
Controlled Documents	Number, Title, Approved RFC, Incorporation Status, Status Date, Document Revision Status	Monthly	Determined by CMS

SECTION 8

8.0 CONFIGURATION MANAGEMENT AUDITS

Periodically, the Headquarters Configuration Management Secretariat (CMS) will conduct audits of element configuration management efforts to assure compliance with this plan and with the instructions and procedures established in support of the plan. The audits will consist of an announced measurement of conformance of personnel, product, or processes to those pre-established policies, procedures, instructions, or standards comprising the Configuration Management System. The audits will be performed to assess the following:

- a. Status and traceability of the implementation of approved changes into the documentation and the related configuration items.
- b. Compliance with configuration management policies, procedures, and practices.

At the conclusion of the audit a report will be sent to the organization audited outlining the specific items audited, findings of the audit, and agreed-to corrective action. Copies will also be distributed to appropriate levels of management.